



Electric Service Connection Checklist

Service To:

- Conventional
- Pre Manufactured
- Mobile Home

Overhead Service/Line Extension

- Trimming complete as shown in DTE Tree Trimming Specification
- Temporary meter box placed in agreed location
- Ground rods installed
- GFI installed (for temp only)
- Permanent meter box installed at agreed location
- Permanent meter box secured to building
- Load side wires installed in meter box and main panel
- Municipal inspection received

Underground Service/Line Extension

- All conduit installed to agreed locations and at proper depth
- Trench back-filled
- Fishline installed in all pipe – capable of 200 lb. Pull
- All transformer and pad and junction boxes installed at agreed locations and properly graded
- All conduit in transformer pads located in proper area opening
- All conduit cut to proper height on pad
- Ground rods installed
- GFI installed (for temp only)
- Permanent meter box installed at agreed location and properly secured
- Load side wires installed in meter box and main panel
- Galvanized sweep grounded
- Municipal inspection received
- Grading of site (trench route) within 4 inches of final grade
- Clearance of the site (trench route) of any obstructions

Construction Status

- Are you requesting a PCM (Preconstruction Meter Mount)
- House wired out and ready for service
- Riser pipe installed 18 inches below final grade
- Letter "E" marked on foundation
- Property corners staked
- Foundation staked
- Well/septic staked
- Basement backfilled
- House framed
- Sump leads staked
- Propane tanks staked

Special Load

- Electric Heat _____ kw
- Air Conditioning _____ tons/BTU
- Electric Water Heater _____ gallons